



# Caltrain Modernization Program Peninsula Corridor Electrification Project (PCEP)



## Executive Monthly Progress Report

April 30, 2022

This page is intentionally blank.

**TABLE OF CONTENTS**

- 1.0 Executive Summary..... 1-1
  - 1.1 Introduction..... 1-1
  - 1.2 Program Cost and Budget..... 1-1
  - 1.3 Program Progress and Schedule ..... 1-1
  - 1.4 Change Management Board (CMB)..... 1-1
  - 1.5 This Month’s Accomplishments..... 1-1
  - 1.6 Upcoming work ..... 1-2
  - 1.7 Critical Items ..... 1-2
  - Table 1-1. Critical Issues and Actions..... 1-3
- 2.0 Program Schedule..... 2-1
  - 2.1 Introduction ..... 2-1
  - 2.2 Critical Path ..... 2-2
  - 2.3 Schedule Issues ..... 2-1
  - Table 2-1. Schedule issues and actions ..... 2-1
  - 2.4 Contract Milestones ..... 2-1
  - Table 2-2. Electrification Design-Build Contract Milestones ..... 2-1
- 3.0 Cost and Budget..... 3-1
  - 3.1 Introduction ..... 3-1
  - 3.2 Program Budget and Cost..... 3-1
  - Table 3-1. Budget Summary by Project ..... 3-1
  - Table 3-2. Budget Summary by Major Elements..... 3-1
  - 3.3 Program Shared Risk Pool and Contingency ..... 3-2
  - Table 3-3. Shared Risk Pool Status as of April 2022 ..... 3-2
  - 3.4 Electrification Design Builder Contract Incentives ..... 3-3
  - Table 3-5. BBII Incentives..... 3-3
  - 3.5 Program Cash Flow and Funding..... 3-3
  - Table 3-6. Cost and Funding issues identified, and actions taken for April 2022 ..... 3-4
- 4.0 Change Management ..... 4-1
  - 4.1 Introduction ..... 4-1
  - 4.2 Change Orders ..... 4-1
  - 4.3 Issues ..... 4-1

This page is intentionally blank.

## **1.0 EXECUTIVE SUMMARY**

### **1.1 Introduction**

The Peninsula Corridor Electrification Project (PCEP) will upgrade 51 miles of diesel service to electrified service from San Francisco to San Jose (Tamien Station). The PCEP scope of work includes design and construction of an overhead contact system, traction power facilities, modification of the existing signaling and grade crossing protection system to make it compatible with the electrified railroad, substation improvements at Pacific Gas and Electric (PG&E) substations, and modifications at existing tunnels and Caltrain's maintenance facility. It also includes the design, manufacturing, assembly, testing, and delivery of the Electric Multiple Units (EMUs).

Caltrain rebaselined the program budget and schedule in December of 2021. Caltrain completed a thorough assessment of all aspects of the program including cost, schedule, risks and organization. Caltrain is committed to deliver PCEP and achieve revenue service in September of 2024.

### **1.2 Program Cost and Budget**

On December 6, 2021, the JPB adopted a new PCEP program budget of \$2,442,690,697. As of April 2022, the project is on budget:

- The current project total cost at completion (EAC) is the same as Board adopted budget of \$2.44 billion.
- As of April 2022, a total of \$375,960 has been drawn down from the Shared Risk Pool of \$50 million.
- As of April 2022, \$0 was drawn from project contingency of \$40 million.
- There is no new award of the Project incentive pool of \$18.5 million.

### **1.3 Program Progress and Schedule**

As of April 30, 2022, the overall project completion is 65.5%. The current program schedule is still on track with PCEP's substantial completion date of April 2024 and Revenue Service by September 2024.

### **1.4 Change Management Board (CMB)**

In April 2022, the following change orders were submitted for CMB approval:

CMB approved:

- Stadler TTCI EMU Test Utility Additional Cost (\$482,365) change order in which \$132,365 will come from the \$40 million PCEP contingency.
- WABTEC PTC Contract Change Order for Crossing Optimization (\$4,903,222) that is covered by the original Positive Train Control Project budget.

### **1.5 This Month's Accomplishments**

The project team has completed the following notable activities for the month of April 2022:

- There were zero reportable injuries for this month.
- Organizational-wide safety briefings were performed to ensure staff understand the application of post incident mitigation measures including rules and procedural changes designed to enhance safety.

- Continued OCS Safety Awareness Training. A total of 1500 employees, contractors, and emergency response personnel have received the training.
- Continued to bring on experienced, qualified resources to fill key management positions for PCEP delivery. This month, a new infrastructure delivery director position was filled as well as a lead OCS field and test manager.
- Continued progressing the Single-Phase Study for Traction Power Substation 2.
- Finalized and submitted test documents that comply with PG&E interconnect handbook for PG&E review.
- Continued to expedite TPS battery replacement effort.
- Continued May cutover planning and pretesting effort.
- Commenced joint task force quality audit effort with focus on TPS.
- Continued weekly project status meetings with CMB members.
- Held Executive and Project Partnering sessions.
- Continued Segment 4 Milestone 1 completion joint walk-through and punch list.
- Performed scheduling recovery workshop to mitigate March incident schedule impact.
- Continued Roadway Worker Protection (RWP) Safety rule and procedural training.
- Continued to provide PCEP progress update to funding partners leadership, elected officials, citizens, and business community.
- Commenced EMU Static Testing on the first two trains.

## **1.6 Upcoming work**

For the next six months, the PCEP team has set additional goals as described below:

- The Fire/Life Safety Committee continues to work with the San Jose and Santa Clara Fire Departments on Emergency Preparedness in preparation for the energization of Segment 4.
- Complete Single-Phase Study for TPS 2 by May 31, 2022.
- Complete review of transmission operating load agreement.
- Perform major 2 speed check signal and 17 grade crossing cutovers in Burlingame and San Mateo.
- Finalize detailed TPS 2 energization schedules based on TPS 2 battery replacement effort, Single-Phase Study completion and execution of transmission operating load agreement.
- Update Program Management Plan (PMP) by June 30, 2022.
- Energize Segment 4 and start testing EMU Trainset 3 by August 27, 2022.
- Complete joint task force quality audit findings.
- Continue pursuing federal and local grants to close the funding gap.

The PCEP Project is currently on budget and on time for achieving Revenue Service in September of 2024.

## **1.7 Critical Items**

As of April 2022, the top critical items and related actions are highlighted below.

**Table 1-1. Critical Issues and Actions**

Critical Issues	Actions
Timely completion TPS 2 battery replacement, timely completion of Single-Phase Study and execution of PG&E Transmission Operating Load Agreement (TOLA) will impact Segment 4 energization to OCS/TPS Commissioning and EMU Testing	<ul style="list-style-type: none"> <li>• The technical team meets with PG&amp;E weekly to finalize the number of cases required to complete the Single-Phase Study by May 2022.</li> <li>• Expedite battery replacement effort, choose battery enclosure option and complete PG&amp;E witness testing by July 1<sup>st</sup> 2022.</li> <li>• Additional resources have been brought in to expedite Single-Phase Study effort.</li> <li>• Caltrain leadership met with PG&amp;E representatives to outline the path forward. Both management teams meet weekly to track the status.</li> <li>• Caltrain and PG&amp;E jointly reviewed TOLA comments and will finalize agreement by June 2022.</li> </ul>
Timely completion of Segment 2 Signal/2SC cutover	<ul style="list-style-type: none"> <li>• Perform comprehensive cutover planning; develop and track dashboard for each cutover, including design submittal, duct bank completion, flagger needs.</li> <li>• Work closely with Rail Operations to maximize track access.</li> <li>• Advance notification to the public on train schedule service changes for weekend shutdown.</li> </ul>
Funding of \$410 million program gap	<ul style="list-style-type: none"> <li>• Special task force is in place to identify federal and state grant opportunities to pursue.</li> <li>• Targeted advocacy is ongoing.</li> <li>• Prepare earmarks grant scope and application.</li> </ul>
Equipment procured and installed (e.g., wayside cubical batteries and TPS cables) are not in compliance with contractual requirement or not in compliance with issue for construction (IFC) design	<ul style="list-style-type: none"> <li>• Assigned focus group including technical lead and delivery director for issue resolution.</li> <li>• Commenced joint task force (designer, builder and PCEP Team) for quality audit with focus on wayside equipment and TPS; findings report out will be done in May</li> <li>• Timely address design change notice and design variance requests.</li> <li>• Perform root cause analysis and correction actions to avoid future mishaps.</li> </ul>
OCS installation delay due to low productivity  Note: the project OCS work was on hold from March 10, 2022, to March 28, 2022 during the safety stand down.	<ul style="list-style-type: none"> <li>• Additional BBII OCS crew training for regulation and variance in the OCS design / installation due to re-design &amp; accommodations to resolve foundation DSC issues.</li> <li>• Hiring additional BBII OCS staff members to prevent schedule slippage and help in future installation planning.</li> <li>• Hold OCS construction scheduling recovery workshop for remaining OCS installation and testing.</li> </ul>
Project skilled resources (Contractor and Caltrain) availability	<ul style="list-style-type: none"> <li>• Design-builder brought experienced project director, construction manager, systems Engineer from UK to the project. More Traction Power technical support is on its way.</li> <li>• Caltrain continues reaching out to the industry to interview and secure key resources for testing, Rail Activation and project acceptance.</li> <li>• Develop specialized staff plan for operations and maintenance.</li> </ul>

## **2.0 PROGRAM SCHEDULE**

### **2.1 Introduction**

PCEP has a Master Program Schedule (MPS) which illustrates the timeline of major elements of the PCEP program depicted in **Figure 2-1**.

The Electrification Substantial Completion Date is forecast by April 1, 2024 based on design-builder April 2022 progress schedule update. The Revenue Service Date (RSD) date remains on September 26, 2024, with 6 months schedule contingency.







Figure 2-1. Master Program Summary Schedule

2.2 Critical Path

The current critical path for PCEP continues to run through the design, installation, and testing of the signal and crossing modifications required to make the signal system compatible with the electrified railroad, followed by integrated testing and cutover.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report – April 2022**

As of April 30, 2022, the overall delay to the critical path is 0 days compared to the project re-baseline schedule.



**Figure 2-2. PCEP Critical Path Summary Schedule**

**2.3 Schedule Issues**

Issues that may impact critical path or major milestones are identified in the table below as of April 2022.

**Table 2-1. Schedule issues and actions**

Issues	Actions
Construction work stoppage safety stand down due to the track safety incident which occurred on March 10, 2022.	<ul style="list-style-type: none"> <li>• BBII developed a schedule recovery plan to mitigate the delay within Segment 2 signals cutover and avoid propagating the schedule slippage to Segments 3 and 1 signal cutovers.</li> </ul>
OCS installation 5 months delay due to low productivity and the project OCS work was on hold from March 10, 2022 to March 28, 2022 during the safety stand down.	<ul style="list-style-type: none"> <li>• Additional BBII OCS crew training for regulation and variance in the OCS design / installation due to re-design &amp; accommodations to resolve foundation DSC issues.</li> <li>• Hiring additional BBII OCS staff members to prevent schedule slippage and help in future installation planning.</li> </ul>
Replacement of batteries in TPS-2 and battery enclosure has impacted the Segment 4 energization and Milestone #1 test track.	<ul style="list-style-type: none"> <li>• Meeting and coordinating with BBII team to layout a recovery plan and expedite the process.</li> </ul>

**2.4 Contract Milestones**

**Table 2-2. Electrification Design-Build Contract Milestones**

Milestone	Re- Baseline Dates	Current Forecast	Milestone Variance
Completion of Milestone #1	May 3, 2022	November 3, 2022	-184
Substantial Completion	April 1, 2024	April 1, 2024	0
Final Acceptance	July 31, 2024	July 31, 2024	0

Late completion TPS 2 single phase study, TPS 2 battery replacement, and TPS testing have caused delay of Segment 4 energization which impact Segment 4 substantial completion (Milestone 1). March 10 field work shutdown also contributes delay of Segment 4 OCS/TPS construction completion. There is no impact to full alignment substantial completion of April 1, 2024, and Revenue Service Date of September 2024.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report – April 2022**

**3.0 COST AND BUDGET**

**3.1 Introduction**

This section presents current program cost and budget. On December 6, 2021, the JPB adopted a new Program budget of \$2.44 billion. Table 3-1 depicts a summary level of program budget, costs, and estimate at completion based on the latest update of the Electrification and EMU projects as of April 30, 2022.

**3.2 Program Budget and Cost**

**Table 3-1. Budget Summary by Project**

Description of Work	Re-Baseline Current Budget (A) <sup>1</sup>	Cost This Month (B) <sup>2</sup>	Cost To Date (C) <sup>3</sup>	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)	Variance at Completion (F) = (A) – (E)
Electrification	\$1,749,139,438	\$19,471,305	\$1,300,408,503	\$448,730,935	\$1,749,139,438	\$0
EMU	\$693,551,258	\$2,913,509	\$363,754,743	\$329,796,515	\$693,551,258	\$0
<b>PCEP TOTAL</b>	<b>\$2,442,690,697</b>	<b>\$22,384,814</b>	<b>\$1,664,163,246</b>	<b>\$778,527,450</b>	<b>\$2,442,690,697</b>	<b>\$0</b>

<sup>1</sup>. Column A "Current Budget" includes executed change orders and awarded contracts.

<sup>2</sup>. Column B "Cost This Month" represents the cost of work performed this month.

<sup>3</sup>. Column C "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

Table 3-2 depicts program budget, costs, and estimate at completion summarized by major elements of work. This budget table provides additional detail for the program and is broken down by major contracts for Electrification and EMU, minor contracts, real estate, utilities, project management oversight and other indirect support costs.

**Table 3-2. Budget Summary by Major Elements**

Description of Work	Re-Baseline Budget	Cost This Month	Cost To Date	Estimate To Complete	Estimate At Completion
Electrification	\$1,097,149,881	\$7,527,892	\$746,861,460	\$350,288,421	\$1,097,149,881
EMU Procurement	\$556,072,601	\$0	\$287,690,365	\$268,514,601	\$556,204,966
Minor Construction Contracts (SSF, 2 <sup>nd</sup> 5th Grade, Tunnel, CEMOF, SCADA, Non-BBI OCS)	\$67,055,072	\$6,663,814	\$63,908,220	\$3,146,852	\$67,055,072
Real Estate Acquisition & Support	\$34,914,177	\$34,668	\$23,607,670	\$11,306,507	\$34,914,177
PG&E, Utilities	\$132,088,995	\$2,587,555	\$194,273,742	-\$62,184,748	\$132,088,995
Management Oversight & Support	\$312,699,697	\$2,600,144	\$236,509,134	\$76,190,563	\$312,699,697
TASI Support	\$114,488,767	\$850,849	\$75,639,315	\$38,849,451	\$114,488,767
Finance Charges	\$9,898,638	\$746,019	\$8,648,821	\$1,249,817	\$9,898,638
Insurance	\$6,581,851	\$0	\$4,581,851	\$2,000,000	\$6,581,851
Other Required Projects & Services	\$9,084,176	\$262,980	\$2,758,803	\$6,325,373	\$9,084,176
Environmental Mitigation	\$14,438,866	\$0	\$1,205,404	\$13,233,462	\$14,438,866
Caltrain Capital Overhead (ICAP)	\$48,217,887	\$1,110,892	\$18,478,460	\$29,739,427	\$48,217,887
Contingency	\$40,000,089	\$0	\$0	\$39,867,724	\$39,867,724
<b>Total</b>	<b>\$2,442,690,697</b>	<b>\$22,384,814</b>	<b>\$1,664,163,246</b>	<b>\$778,527,450</b>	<b>\$2,442,690,697</b>

### 3.3 Program Shared Risk Pool and Contingency

Caltrain and Balfour Beatty Infrastructure, Inc. (BBII) continue implementing new mechanisms to ensure a collaborative approach to Project delivery. The management team meets every week to review the issues log focusing on risk mitigation and issues resolution.

As part of global settlement, a shared risk pool of \$50 million was established to manage risks and mitigation proactively and collaboratively with the design-build contractor. Table 3-3 shows the current shared risk drawdown for the current month and to-date as well as the remaining balance of the shared Risk Pool by Risk Category. Any shared risk items that are above \$200,000 require Change Management Board (CMB) approval.

**Table 3-3. Shared Risk Pool Status as of April 2022**

Risk ID	Risk Description	Risk Amount	Current Month	Executed to Date	Remaining Balance
1	Permanent Power Availability	\$268,572	\$0	\$114,495	\$154,077
2	Different Site Condition for OCS Foundation	\$3,500,000	\$0	\$101,112	\$3,398,888
-*3	Different Site Condition for Duct bank	\$2,800,000	\$0	\$0	\$2,800,000
4	Condition of existing Fiber backbone infrastructure	\$3,150,000	\$0	\$0	\$3,150,000
5	Availability of TASI Resource	\$5,777,820	\$0	\$0	\$5,777,820
6	Signal Cutover access and work window	\$5,607,150	\$0	\$0	\$5,607,150
7	Condition of existing signal system	\$538,572	\$0	\$0	\$538,572
8	EMI Nonconformance by EMU Vendor	\$750,000	\$0	\$0	\$750,000
9	Reed Street Cutover	\$90,000	\$0	\$0	\$90,000
10	Availability of low voltage power for cutover testing	\$1,120,000	\$0	\$0	\$1,120,000
11	Third party Permits	\$150,000	\$0	\$0	\$150,000
12	SCADA integration for the entire alignment	\$159,524	\$0	\$0	\$159,524
13	Tunnel OCS Compatibility	\$167,500	\$0	\$0	\$167,500
14	Supply chain issue due to COVID 19	\$300,000	\$0	\$28,923	\$271,077
15	End to end Systems integration commissioning	\$2,100,000	\$0	\$0	\$2,100,000
16	Existing Caltrain Operating systems interface and integration	\$1,400,000	\$0	\$0	\$1,400,000
17	Third party Approval	\$150,000	\$0	\$0	\$150,000
18	Impact from Caltrain other capital or third-party projects	\$2,166,683	\$0	\$0	\$2,166,683
19	Track access delay for BBII Construction	\$1,800,000	\$0	\$0	\$1,800,000
20	Additional light Maintenance and Protection Needs	\$280,000	\$0	\$0	\$280,000
21	Crossing Protection	\$220,000	\$0	\$60,418	\$159,582
22	Power facilities	\$500,000	\$0	\$0	\$500,000
23	NCR's	\$0	\$0	\$0	\$0
24	Potholing	\$1,700,000	\$0	\$71,012	\$1,628,988
25	Pre-Revenue Service Operational Testing	\$250,000	\$0	\$0	\$250,000
26	TRO Contingency	\$3,000,000	\$0	\$0	\$3,000,000
27	Contingency	\$12,000,000	\$0	\$0	\$12,000,000
NA	Unidentified	\$54,179	\$0	\$0	\$54,179
	<b>BBII Risk Pool Total</b>	<b>\$50,000,000</b>	<b>\$0</b>	<b>\$375,960</b>	<b>\$49,624,040</b>

In addition to the established Risk Pool with BBII, the Re-Baseline Budget includes a program contingency of \$40 million to cover non-BBII potential changes and unknowns. Table 3-4 provides a detailed status of approved transfers from contingency due to executed Contract Change Orders and approved Budget Transfers.

**Table 3-4. Program Contingency Drawdown Balance**

Change Order	Description	Current Budget Contingency	EAC Contingency
<b>Project Contingency</b>		Previously Reported Balance	<b>\$40,000,089</b>
CCO-STA-038	Stadler TTCI EMU Test Utility Cost	\$0	-\$132,365
<b>PROJECT CONTINGENCY REMAINING BALANCE</b>		<b>\$40,000,089</b>	<b>\$39,867,724</b>

Note: EAC Contingency reflects forecast contingency.

### 3.4 Electrification Design Builder Contract Incentives

The Global Settlement with BBII also includes incentives based on Milestone completions and remaining contract incentives. Table 3-5 provides a status of Design-Build Contractor incentives Budgeted, Awarded, and remaining Balance.

**Table 3-5. BBII Incentives**


Incentives	Budgeted	Awarded	Balance
<b>Contract Incentive:</b>			
Quality	\$1,250,000	\$1,000,000	\$250,000
Safety	\$2,500,000	\$875,000	\$1,625,000
Community Outreach	\$2,500,000	\$1,750,000	\$750,000
DBE	\$900,000	\$0	\$900,000
<b>Total Contract Incentive</b>	<b>\$7,150,000</b>	<b>\$3,625,000</b>	<b>\$3,525,000</b>
<b>Milestone Incentive:</b>			
Early Signal and Crossing Cutover	\$4,000,000	\$0	\$4,000,000
Early Project Substantial Completion (NTE)	\$8,000,000	\$0	\$8,000,000
Early Revenue Service	\$3,000,000	\$0	\$3,000,000
<b>Total Milestone Incentive</b>	<b>\$15,000,000</b>		<b>\$15,000,000</b>

### 3.5 Program Cash Flow and Funding

The remaining program expenditures are cash flowed in Figure 3-1 to illustrate by July 2023 additional funding will be needed to complete the program.

**Figure 3.1 Expenditure – Funding Cash Flow**

**Peninsula Corridor Electrification Project  
Monthly Progress Report – April 2022**



• Issues

**Table 3-6. Cost and Funding issues identified, and actions taken for April 2022**

Issues	Actions
Additional funding setup for \$410M Funding Gap.	<ul style="list-style-type: none"> <li>Actively pursuing additional State and Federal funding sources.</li> <li>Dedicated task force has been established at the executive level.</li> <li>Prepare earmarks grant scope and application for April submission.</li> </ul>

**4.0 CHANGE MANAGEMENT**

**4.1 Introduction**

The change management process establishes a formal administrative work process associated with the initiation, documentation, coordination, review, approval, and implementation of changes during the design, construction, or manufacturing of PCEP. The change management process accounts for the impacts of the changes and ensures prudent use of contingency.

**4.2 Change Orders**

**4.2.1 Executed Change Orders**

The following change orders were issued in April 2022:

- Proven Contract Settlement for CEMOF and Tunnel Contract in the amount of \$6.5 million which was approved by CMB in March 2022 and executed in April 2022.

**4.2.2 Approved Change Order**

- Stadler TTCI EMU Test Utility Cost of \$482,364.71. The change order was approved by CMB in April 2022.

**4.2.3 Upcoming Change Order**

- ARINC Office SCADA change order for segment 4 points changes. The justification memo for SCADA Database Changes will be reviewed by the CMB in May 2022.
- Negotiation of ARINC office SCADA time extension and remaining segments field points change.

**4.3 Issues**

**Table 4-1. Change Management issues identified and actions taken for April 2022**

Issues	Actions
ARINC Contract Time Extension	<ul style="list-style-type: none"> <li>• Discussions were held with ARINC management team to confirm the site support period to align the new baseline schedule, including a 1,000-hour availability test to be performed when the system is in production for the entire alignment. Team has finalized the scope of work, and the proposal request has been sent to ARINC.</li> </ul>
Segment 4 Maintenance Option in the existing BBII Contract was never exercised. Maintenance of OCS/TPS for segment 4 will be needed post segment 4 substantial completion once Caltrain is using it for EMU testing under 25kV.	<ul style="list-style-type: none"> <li>• Prepare Scope of work and define segment 4 maintenance needs.</li> <li>• Define EMU testing and burn in work schedule.</li> <li>• Evaluate procurement alternatives for maintenance work</li> <li>• Seek a proposal from BBII for the maintenance option as existed in the current Contract.</li> <li>• Evaluate the resource and price proposal.</li> <li>• Execute segment 4 maintenance option.</li> </ul>