

CalMod



PENINSULA CORRIDOR ELECTRIFICATION PROJECT (PCEP) JPB Citizens Advisory Committee

October 21, 2020
Agenda Item #9




Caltrain owns
(SF to SJ)



- 77 Miles, 32 Stations
- 92 Weekday Trains
- Tenants (ACE, CC, Amtrak, Freight)

Union Pacific owns
(SJ to Gilroy)





Bi-directional commute with riders standing on trains going southbound and northbound

Table 1.2: Caltrain Fleet Inventory

SERIES	QUANTITY	NUMBER OF SEATS	YEAR OF MANUFACTURE	MAKE	RETIRE DATE
Locomotives					
F40 PH-2	5	na	1985	GM - EMD	2015
F40PH-2-CAT	15	na	1985-1987	GM - EMD	2015-2017
F40 PH-2C	3	na	1998	Boise Locomotive	2028
MP36PH-3C	6	na	2003	Motive Power	2033
Passenger Cars					
Gallery Trailer	26	142	1985-1987	Nippon Sharyo	2015-2017
Gallery Trailer	16	148	1985-1987	Nippon Sharyo	2015-2017
Gallery Trailer	14	120	1999-2000	Nippon Sharyo	2030
Gallery Cab (Bike)	10	108	1985-1987	Nippon Sharyo	2015-2017
Gallery Cab (Bike)	6	78	1999-2000	Nippon Sharyo	2030
Gallery Cab (Bike)	21	97	1985	Nippon Sharyo	2015
Bi-Level Trailer*	16	149	1997	Bombardier	2027
Bi-Level Trailer	9	144	2002	Bombardier	2032
Bi-level Trailer (Bike)	2	114	2002	Bombardier	2032
Bi-level Trailer (Bike)	5	114	2001-2002	Bombardier	2031-2032
Bi-level Trailer (Bike)	2	114	2008	Bombardier	2038
Bi-level Trailer (Bike)	1	127	2002	Bombardier	2032
Bi-Level Trailer	6	140	2008	Bombardier	2038


*Trailers recently acquired from Metrolink with refurbishment ongoing.

At Retirement Age: 20/29 loco; 73/134 cars


- US 101 and Interstate 280 Congested
- Corridor supports growing economy
- 75% Caltrain riders commute to work
- 60% are choice riders



Area	Project	Service
<p>51 miles</p> <p>San Francisco to San Jose (Tamien Station)</p>	<p>Electrification:</p> <ul style="list-style-type: none"> • Overhead Contact System (OCS) • Traction Power Facilities <p>Electric Trains</p> <ul style="list-style-type: none"> • 75 percent of fleet 	<p>Up to 79 mph</p> <p>Service Increase</p> <ul style="list-style-type: none"> • 6 trains / hour / direction • More station stops / reduced travel time • Restore Atherton & Broadway service <p>Mixed-fleet service (interim period)</p> <p>Continue tenant service</p> <ul style="list-style-type: none"> • ACE, Capital Corridor, Amtrak, Freight



Note: 2013 BAC Report, generates \$2.5B economic activity and 9,600 jobs




Note: Schedule Subject to Change

COVID-19 Impacts

- EMU design inspections and troubleshooting and testing delayed due to travel restrictions - non critical path issue
- Parts shortages caused by manufacturer shutdowns - mitigation measures implemented - non critical path issue
- Staff and crew safety measures implemented

- 51 Miles Corridor
- 4 Work Segments
- 3,000 Poles
- 10 Traction Power Facilities



- Utility Survey
- Geotechnical Investigations
- Disposal of Soil from Geotechnical Investigations
- Soil Resistivity Testing
- Site Surveys
- Signal Cable Inspections
- Foundation Potholing
- Tree Pruning and Removal

- Work occurs during day and night
- Some 24 hour weekend work
- Crews utilize acoustical barrier blankets and position lights away from homes
- Dedicated hotline for construction complaints

OCS Progress

Segment	Work Area	Foundations		Poles	
		Required ^a	Total Completed	Required ^a	Total Completed
1	Tunnels	32	32	32	32
	A	309	0	259	0
	B	237	36	177	0
2	5	236	199	209	160
	4	314	238	254	190
	3	176	129	141	36
	2	247	78	205	60
	1	207	79	154	33
3	2	510	501	441	398
	1	387	374	310	264
4	A	241	206	177	112
	B	128	110	123	86
	CEMOF	96	0	81	0
Total:		3,120	1,982	2,563	1,371


Note:

- ^a Foundations required do not match poles required as guy foundations are needed in some locations for extra support.
- ^b Reported number of required poles and foundations fluctuate due to Design changes.
- ^c To-date, 20/30 foundations have been installed by the South San Francisco and 66 have been installed by the 25th Ave projects.

Note: **Data as of September 30, 2020**



Drilling of Foundations



Lowering Reinforcement Cage





OCS pole on flatbed truck




OCS pole lifted off flatbed truck





Crew placing OCS pole on foundation

Bracket Setting



Cantilever Installation



TPS-2 Transformer Installation



Facility	Sitework			Substation Building			Low / High Voltage Equipment			Transformer			Gantry		
	Last Period	This Period	To Date	Last Period	This Period	To Date	Last Period	This Period	To Date	Last Period	This Period	To Date	Last Period	This Period	To Date
TPS-1	0%	0%	84%	0%	0%	84%	0%	0%	91%	0%	0%	100%	0%	0%	86%
TPS-2	0%	0%	86%	0%	0%	84%	0%	0%	87%	0%	0%	100%	0%	0%	88%
SWS-1	0%	0%	87%	0%	0%	78%	0%	0%	86%	0%	0%	100%	0%	0%	76%
PS-1	0%	0%	10%	0%	0%	0%	0%	0%	0%	0%	0%	10%	0%	0%	0%
PS-2	0%	0%	12%	0%	0%	3%	0%	0%	0%	0%	0%	50%	0%	0%	15%
PS-3	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
PS-4	0%	0%	55%	0%	0%	50%	0%	0%	0%	0%	0%	100%	0%	0%	15%
PS-5	0%	0%	46%	0%	0%	70%	0%	0%	0%	0%	0%	50%	0%	0%	20%
PS-6	0%	0%	75%	0%	0%	70%	0%	0%	86%	0%	0%	100%	0%	0%	78%
PS-7	0%	0%	78%	0%	0%	84%	0%	0%	86%	0%	0%	100%	0%	0%	97%

Scope of Work

Sitework: Mobilize, Clear and grub, Lighting/Equip CIDH Foundations, Duct Bank, Drainage, Subgrade, Fence/CMU, Finished Grade

Substation Building: Earthwork (Excavation/Bedding), Foundation (form, rebar, pour), Set House, Pull Wire

Low/High Voltage Equipment: Yard Equipment, ATS& AUX, Power Drop

Transformer: Earthwork (Excavation/Bedding), Foundation (form, rebar, pour), Set Transformer, ABB Fit Up

Gantry: Foundations (pothole, drill, pour), Set Gantry, Cables/Pipes/Wires, Gantry Equipment

PG&E Interconnection Update

- TPS-2 Interconnection
 - PGE/TRC selected Ferreira after PAR withdrawn their proposal
 - IFC 100% Design completed
 - Potholing completed
 - Construction will start by Beginning of November at The TPS-2 site
 - Anchors to be delivered on site by 10/21/20
 - Caltrans permit on 11/25/20
 - Testing and Commissioning start on Feb 2021
- TPS-1 Interconnection
 - IFC -Rev01 100% design forecast approval by mid November
 - JPB submitted an offer to Britannia, and initiated a condemnation procedure in parallel
 - OH contractor selected Michel's on Aug 28, 2020
 - Construction for the OH will start by beginning of April 2021
 - TSPs to be delivered on site around February 2021
 - Underground utility bidding contractor will start on 2/8/2021
 - Testing and commissioning start on September 2021

Signal Circuit Design Submittals Received as of September 30, 2020

Work Area	Total Locations	65% Design		95% Design		IFC Design	
		Total # Submitted/ Planned*	% Complete	Total # Submitted/ Planned*	% Complete	Total # Submitted/ Planned*	% Complete
Segment 1	26	26/ 26	100%	16/ 17	64%	0/ 16	0%
Segment 2	99	88/ 89	88%	57/ 78	56%	3/ 67	3%
Segment 3	66	53/ 53	80%	8/ 8	12%	0/ 8	0%
Segment 4	21	21/ 21	100%	19/ 19	90%	15/ 20	71%
Total	212	188/ 189	88%	100/ 122	47%	18/118	8%

Signal Locations	95% Design Percent Complete	Anticipated Design Completion of 95% per JPB Requested Schedule*	Installation Percent Complete	Anticipated Installation Complete per JPB Requested Schedule*	Testing Percent Complete	Anticipated Testing Completion per JPB Requested Schedule
Segment 1	64%	10/3/2021	21%	11/6/2021	0%	12/29/2021***
Segment 2	56%	4/17/2021	23%	9/12/2021	0%	1/28/2022***
Segment 3	12%	10/15/2021	21%	2/4/2022	0%	TBD***
Segment 4	90%	8/31/2020	33%	3/15/2021	0%	4/17/2021**

* JPB requested schedule includes installation after 95% design

**Updated Segment 4 cutover testing completion schedule based on Contractor provided signal/communication cutover planning schedule provided on July 13, 2020.

***JPB projected dates for completion of signal/communication cutover based on Contractor signal/communication cutover planning schedule.

Tunnel Construction has been Completed

- Tunnel modifications required on the four tunnels to accommodate required clearance for OCS to support electrification
- Scope:
 - Increase tunnel clearances in four 100+ year old tunnels
 - Install OCS
 - Drainage improvements and track rehabilitation
- Work included:
 - Grouting
 - Notching
 - Rebar and rock bolt installation
 - Shotcrete
 - Tunnel and OCS location survey
 - Install drop tubes
 - Install conductor rail and contact wire
 - OCS termination structure foundations



Dry Fix Pin Installation



Grouting Operation



On-Track Drill
(for Rock Bolts and Grout Holes)



Rock Bolt Installation (foreground)
Grout Hole Drilling (background)

Tunnel 1 Template Truck

Helps
determine
envelope
for tunnel
notching



Tunnel 4: Grouting Train

Tunnel 4

South Portal MT1 Potholing
for OCS Termination Structure Piles



Grouting

Tunnel 4 Grouting



Notching



Fan used to maintain airflow during notching



Exposed Brick in Notch

Roadheader Notching Operation



EMUs – Design & Manufacturing


- **Procurement**

- Stadler is providing 133 rail cars configured in 19 seven-car trainsets
- 43 car shells received in Salt Lake City
- Each trainset includes: operating cab car at each end, 2 bike cars, 1 accessible toilet car, 2 passenger coaches
- Trainsets will be electrically powered by the overhead electrical system

- **Design**

- Final Design Reviews (FDRs) are complete on 14 of 17 major subsystems (e.g. propulsion, brake)
- Remaining 3 are software based
- First Article Inspections (FAIs) ongoing of components designed specifically for Caltrain





Upper Deck Assembly



Upper Carbody and Lower Carbody Subassemblies Coming Together



First Painted Shell – A-Cab Car






Engineer's console and seat within the cab

EMU Interior



	Budget	Current Budget*	Costs to Date	Estimate at Completion
Electrification Subtotal	\$1,316,125,208	\$1,316,125,208	\$776,203,876	\$1,316,125,208
EMU Subtotal	\$664,127,325	\$664,127,325	\$239,758,580	\$664,127,325
PCEP TOTAL	\$1,980,252,533	\$1,980,252,533	\$1,015,962,456	\$1,980,252,533

Includes executed change orders and awarded contracts



- Tools: Community meetings, direct mailers, door hangers, weekly website / email update, social media, project phone & email, outreach office
- Project Website: calmod.org
- Subscribe to Weekly Updates
 - Visit www.calmod.org/get-involved
- Additional Community Meetings
 - Pole and Wire Installation
- Social Media
- Construction Outreach Office

GALLERY

Electrifying the Caltrain corridor is a groundbreaking milestone that is bringing the Peninsula improvements throughout the corridor and how it is positively impacting the community through

Photos

All Construction Electric Trains



PROGRAM OVERVIEW



Caltrain electrification is a key component of the Caltrain Modernization (CalMod) Program and will electrify the corridor from San Francisco's 4th and King Caltrain Station to the Tamien Caltrain Station. Electrification improvements include converting diesel-hauled trains to **Electric Multiple Unit (EMU) trains**, increase service to six trains per peak hour per direction, and maintain operating speed up to 79 mph.

The primary purpose of Caltrain electrification is to improve Caltrain system performance and curtail long-term environmental impacts by reducing noise, improving regional air quality, and lowering greenhouse gas emissions. Electrification improvements will better address Peninsula commuters' vision of increased service and improved travel times in an environmentally friendly and reliable way. These service improvements are also expected to help accommodate increased system ridership through improved system operations.

Location	Status
San Francisco	+
Brisbane	+
South San Francisco	+
Millbrae	+
Burlingame	+
San Mateo	+
Belmont	+
San Carlos	+
Redwood City	+
Unincorporated San Mateo County	+
Atherton	+
Menlo Park	+
Palo Alto	+
Mountain View	+
Sunnyvale	+
Santa Clara	+
San Jose	+

For more additional information about construction, please visit our [Resources](#) page.

Physical Notices



- 10,000 direct mailers / door hangers from July-Sept
- 4,093 subscribers to the monthly enewsletter
 - 400 new sign-ups between July-Sept
- 2,418 subscribers to the weekly construction updates

THE LIFE OF AN ELECTRIC TRAIN CAR




CalMod

Get a behind the scenes look at how an electric train car transforms from a shell into a high-performance trainset at the Salt Lake City manufacturing facility. In the [video](#) see the car take shape with wiring, walls, seats, and displays installed before the train goes through testing and on to the Salt Lake City test track. Visit CalMod.org/gallery to see more photos of the electric trains underway.

[Watch Video](#)

POLES: OVER 50% INSTALLED



**POLE INSTALLATION
OVER
50%
COMPLETE!**

With more than half of the poles installed from San Francisco to San Jose, we are well on the way to providing a modernized Caltrain! In total, the nearly 2,600 poles will support the overhead wires that will power the new electric trains. To learn all about the progress in your city and about various construction activities occurring along the corridor, visit CalMod.org/construction.

[Learn More](#)

Virtual Reality Experience





www.CalMod.org/VR

CALMOD CONTACT INFORMATION

WEBSITE  CalMod.org

EMAIL  CalMod@caltrain.com

PHONE  650-399-9659
800-660-4287 (Toll Free)

OFFICE  2121 S. El Camino, Suite A-100
San Mateo, CA 94403
9 a.m. - 5 p.m. Monday - Friday

FACEBOOK  www.facebook.com/caltrain

TWITTER  @caltrain