Caltrain Electrification Project Update

Peninsula Corridor Joint Powers Board

June 6, 2024

Agenda Item #13





Project Highlights



Project Highlights

- Schedule: No change to revenue service date fall 2024
- Budget: No change to project budget \$2.44B
 - \$89K April 2024 draw from "\$50M Shared Risk Pool"
 - \$9.27M April 2024 draw from "\$40M Project Contingency"
- Testing, Punchlist & Pre-Revenue Service
 - Substantial Completion May 3, 2024
 - Power Contingency Test on June 8 & 9, 2024
- Electric Trains
 - Eight Electric Trainset Completed 1,000-Mile Test
 - Eleven Trainsets On-Site
 - Next Two Trainsets Expected July 2024

All Major Construction Complete



Safety and Security

Time Period	Reportable Injury Rate
January 1 to April 30, 2024	0.76
Since Project Start (2017)	1.88

Note: National Average Reportable Injury Rate is 2.4.

- One reportable injury in April 2024
- Project Safety Awareness trainings ongoing for Local Fire and Police Departments (1,000 emergency responders trained to date)
- Completed 25kV training for all TASI and tenant railroad staff
- Development of emergency responder safety presentation for local first responders



Project Contingency and Shared Risk Pool

Item	Amount	Drawn in April 2024	Drawn To Date	Amount Remaining
BBII Shared Risk Pool	\$50.00M	\$0.09M	\$17.04M	\$32.96M
Project Contingency	\$40.00M	\$9.27M	\$38.67M	\$1.33M
Total	\$90.00M	\$9.36M	\$55.64M	\$34.29M



Top Risks

- Theft of Impedance Bonds Cables
- Closeout of Open Traction Power System Items
- Closeout Punchlist and Documentation before Final Acceptance



Service Changes and Customer Experience



Upcoming Weekend Service Changes

- Service changes to support power contingency test
- All Day Service Changes
 - No Caltrain service between San Francisco and San Jose
 - Replacement bus bridge provided at high ridership stations:
 - Buses will only serve Millbrae, Palo Alto, and San Jose
 - There will be no replacement bus or train service at other stations
 - Alternative transit suggestions will be provided.
 - Customers going to/from San Francisco will need to transfer to/from BART at Millbrae



June 8-9



Customer Communication

- Web/Mobile
 - Landing page: caltrain.com/status
 - Caltrain Mobile App Alerts
 - Social Media
 - Nextdoor.com Posting
 - Website & 511 Transit Alerts
- Stations/Onboard
 - Station Signage (Notification and Wayfinding)
 - Train Seat Drops
 - Station Ambassadors
 - Station Audio Announcements
- Press Release
- Transit Alternatives List

By the Numbers

- 29 Weekend Shutdowns
- Over 10,00 Ambassador Hours
- 1,000+ Station Signs installed
- More than 1,000 Replacement Bus Trips





Electric Train Tour & 160th Anniversary Celebration San Carlos - May 11, 2024













Upcoming Board Items



Upcoming Board Items

Monthly Updates on PCEP Project

PCEP Project – Construction Update

Board of Directors Update



Focus Areas

- Continue viewing everything thru the Zero Harm lens
 - ▶ YTD RIR .63
 - ▶ Project Total 1.60
 - ▶ 0 Recordables and 0 Lost Times for May
- Pre-Revenue Testing
 - Power Scenario Testing June 8 9
- Training Schedule
 - Traction Power June/July 2024
- Punchlist Execution
 - 100% of the areas walked & punch list established
 - ▶ 87.3% punch list items complete
- Closeout Execution
 - ▶ Substantial Completion Submitted Application May 3rd 2024
 - ► Final Acceptance September 6th, 2024
- Continue to measure what we do every day

Balfour Beatty

Overall Path to Substantial Completion & Final Acceptance

Revised Path to Completion - Weather Event 02.04.2024	4	Jan	luar	y	February			March				April				May					June				July				August				September			
OCS Main Line Completion - COMPLETE		<u> </u>	<u> </u>		<u></u>						<u> </u>																			[
Complete Re-Build for San Antonio & Burlingame/Re-T	est																																			
OCS Panning/Loop/HighPot Testing Complete																																				
OCS SF Station Completion																																				
Sectionalization Testing	Ī																																			
SCADA Testing Complete																																				
Parallel Station Complete																																				
Wayside Power Cabinets Complete																																				
Short Circuit Testing																								Ī												
Segment 1 & 2 Live Run Test				Ī													I																			
End to End Test			Ī																					Ī												
Substantial Completeion Documents Complete																	Ī																			
Substantial Completion			Ī																					Ī												
Punchlist Complete																	Ī																			
Final Acceptance Documents Complete																																				
Final Acceptance																																				
f contract of the contract of																													$\overline{}$							

Risk to Final Acceptance

- Punchlist Completion/Acceptance
 - ▶ 87.3% Work Completed
 - ▶ 71.7% Signed Off Complete
- Track Access to Complete Punchlist Timely
- Resolving Legacy QC Issues
- Closing Out Municipal Permits
 - ▶ 84 to Close
- As-Built Finalization
 - ▶ Target 7/31 Completion
 - ▶ 46.26% Complete

Balfour Beatty