



Modernization Program

Peninsula Corridor Electrification Project (PCEP)



February 2017 Monthly Progress Report

February 28, 2017

Funding Partners



FTA Core Capacity

FTA Section 5307 (Environmental / Pre Development only)

FTA Section 5307 (EMU only)



Prop 1B (Public Transportation Modernization & Improvement Account)

Caltrain Low Carbon Transit Operations Cap and Trade



Prop 1A

High Speed Rail Cap and Trade



Carl Moyer Fund



Bridge Tolls Funds (RM1/RM2)



SFCTA/SFMTA



San Mateo (SMCTA) Contribution

SMCTA Measure A



VTA Measure A

Santa Clara (VTA) Contribution



San Francisco Contribution

THIS PAGE INTENTIONALLY LEFT BLANK

Table of Contents

	Page
1.0 BACKGROUND	1-1
2.0 EXECUTIVE SUMMARY	2-1
2.1 Schedule.....	2-2
2.2 Budget	2-2
2.3 Board Actions	2-2
2.4 Government and Community Affairs	2-3
3.0 ELECTRIFICATION – INFRASTRUCTURE.....	2-1
3.1 Electrification	3-1
3.2 Supervisory Control and Data Acquisition (SCADA).....	3-2
3.3 Tunnel Modification.....	3-2
4.0 ELECTRIC MULTIPLE UNITS	3-1
4.1 Centralized Equipment Maintenance and Operations Facility (CEMOF) Modifications.....	4-2
5.0 SAFETY	5-1
6.0 QUALITY ASSURANCE	6-1
7.0 SCHEDULE.....	7-1
8.0 BUDGET AND EXPENDITURES	8-1
9.0 FUNDING.....	9-1
10.0 RISK MANAGEMENT	10-1
11.0 ENVIRONMENTAL	11-1
11.1 Permits	11-1
11.2 Mitigation Monitoring and Reporting Program (MMRP)	11-1
12.0 UTILITY RELOCATION	12-1
13.0 REAL ESTATE	13-1
14.0 THIRD PARTY AGREEMENTS	14-1
15.0 GOVERNMENT AND COMMUNITY AFFAIRS.....	15-1
16.0 DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND LABOR STATISTICS.....	16-1
17.0 PROCUREMENT	17-1

18.0 TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS 18-1

List of Tables

	Page
Table 2-1 Schedule Milestones	2-3
Table 2-2 Budget and Expenditure Status.....	2-3
Table 6-1 Quality Assurance Audit Summary	6-1
Table 7-1 Schedule Status	7-1
Table 7-2 Critical Path Summary	7-2
Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float.....	7-2
Table 8-1 Program Baseline Cost Estimate Summary.....	8-1
Table 8-2 Electrification Budget & Expenditure Status	8-2
Table 8-3 EMU Budget & Expenditure Status	8-2
Table 10-1 Monthly Status of Risks.....	10-3
Table 10-2 Risk Classification	10-3
Table 13-1 Real Estate Acquisition Overview.....	13-2
Table 14-1 Third-Party Agreement Status	14-1

List of Figures

	Page
Figure 2-1 Working Segments.....	2-1
Figure 9-1 Funding Plan.....	9-1

List of Appendices

	Page
Appendix A – Acronyms.....	A-1
Appendix B – Schedule.....	B-1

1.0 BACKGROUND

Over the last decade, Caltrain has experienced a substantial increase in ridership and anticipates further increases in ridership demand as the San Francisco Bay Area's population grows. The Caltrain Modernization (CalMod) Program, scheduled to be implemented by 2020, will electrify and upgrade the performance, operating efficiency, capacity, safety, and reliability of Caltrain's commuter rail service.

The PCEP is a key component of the CalMod Program and consists of converting Caltrain from diesel-hauled to Electric Multiple Unit (EMU) trains for service between the San Francisco Station (at the intersection of Fourth and King Streets in San Francisco) and the Tamien Station in San Jose. Caltrain will continue Gilroy service and support existing tenants.

An electrified Caltrain will better address Peninsula commuters' vision of environmentally friendly, fast and reliable service. Electrification will modernize Caltrain and make it possible to increase service while offering several advantages in comparison with existing diesel power use, including:

- **Improved Train Performance, Increased Ridership Capacity and Increased Service:** Electrified trains can accelerate and decelerate more quickly than diesel-powered trains, allowing Caltrain to run more efficiently. In addition, because of their performance advantages, electrified trains will enable more frequent and/or faster train service to more riders.
- **Increased Revenue and Reduced Fuel Cost:** An electrified Caltrain will increase ridership and fare revenues while decreasing fuel costs.
- **Reduced Engine Noise Emanating from Trains:** Noise from electrified train engines is measurably less than noise from diesel train engines. Train horns will continue to be required at grade crossings, adhering to current safety regulations.
- **Improved Regional Air Quality and Reduced Greenhouse Gas Emissions:** Electrified trains will produce substantially less corridor air pollution compared with diesel trains even when the indirect emissions from electrical power generation are included. Increased ridership will reduce automobile usage, resulting in additional air quality benefits. In addition, the reduction of greenhouse gas emissions will improve our regional air quality, and will also help meet the State's emission reduction goals.

THIS PAGE INTENTIONALLY LEFT BLANK

2.0 EXECUTIVE SUMMARY

The Monthly Progress Report is intended to provide an overview of the PCEP and provide funding partners, stakeholders, and the public an overall update on the progress of the project. This document provides information on the scope, cost, funding, schedule, and project implementation. Work along the Caltrain Electrification Corridor has been divided into four work segments as shown in Figure 2-1. PCEP activities are described and summarized by work segments.

Figure 2-1 PCEP Work Segments



The Federal Transit Administration (FTA) and Peninsula Corridor Joint Powers Board (JPB) completed all administrative and statutory requirements for the Full Funding Grant Agreement (FFGA) of \$647 million in Core Capacity. On February 17, JPB was informed by the FTA that a decision was made to defer execution of the pending \$647 million FFGA for the PCEP until the Administration developed the President's Fiscal Year (FY) 2018 Budget. In light of this news, PCEP staff issued letters to Balfour Beatty Infrastructure, Inc. (BBI) for the Electrification Project and Stadler for the EMU Vehicles to extend the existing Limited Notice to Proceed (LNTP) to June 30, 2017. Once negotiations are completed regarding the LNTP extensions, each firm will be issued a contract amendment.

The PCEP team continues work with Balfour Beatty Infrastructure, Inc. (BBI) on 65% design and field investigations. The PCEP team completed review of the 65% OCS foundation and poles design and received 65% layout design for Segment 2 Work Area 5. The PCEP team continues coordination efforts related to signal systems and also conducting utility survey, pothole location layouts, and geotechnical boring layouts.

The PCEP team continues to work with Stadler on the technical aspects of the project. The PCEP team participated in Stadler design review meetings on structural elements and crash energy aspects of the carbody, truck and coupler. The PCEP team continues to address system-wide interface issues involving the emerging EMU design and the existing wayside infrastructure, the Electrification Project, the Communications Based Overlay Signal System (CBOSS) Project, and the Centralized Equipment Maintenance and Operations Facility (CEMOF) Design Upgrade.

2.1 Schedule

The Revenue Service Date (RSD) in the Master Program Schedule (MPS) remains unchanged. Without adjustment for contingency, the RSD is forecast as August 2021. With the addition of approximately five months of contingency to account for potential risk to the project, the RSD is anticipated as December 2021. Table 2-1 provides a summary of the current schedule and milestones. The overall schedule will be updated upon the execution of FFGA

2.2 Budget

A summary of the overall budget and expenditure status for the PCEP is provided in Table 2-2 below.

2.3 Board Actions

At the February 2, 2017 Board meeting, there were several items related to the PCEP:

- Informational item on the Peninsula Corridor Electrification Project Quarterly Update #9.
- Informational item on the Weekday Service Changes.

The agenda and meeting minutes for the February meeting can be found at the link below:

http://www.caltrain.com/Assets/_Agendas+and+Minutes/JPB/Board+of+Directors/Agendas/2017/2017-02-02+JPB+Agenda.pdf

(Note: For viewers accessing the link above electronically, please cut and paste the link into a browser if it does not direct you immediately to the document.)

Table 2-1 Schedule Status

Milestones ^{1,2}	Program Plan	December	January
Full Notice to Proceed to Electrification Contractor	N/A	03/01/2017	03/01/2017
Full Notice to Proceed to EMU Manufacturer	N/A	03/01/2017	03/01/2017
Start of Electrification Major Construction	03/20/2017	07/24/2017	07/24/2017
First Eight Miles of Electrification Complete to Begin Testing	04/08/2019	10/08/2019	10/08/2019
Delivery of 1 st Vehicle	06/25/2019	07/30/2019	07/30/2019
Start Pre-Revenue Operations	09/08/2020	09/22/2020	09/22/2020
Potential Limited Service	12/31/2020	12/31/2020	12/31/2020
RSD (w/ Risk Contingency)	12/30/2021	12/30/2021	12/30/2021

Notes:

¹ Milestones reported on this table may differ from the current schedule. As the schedule continues to be refined over the coming months to incorporate approved baseline schedules from the Electrification and EMU contractors, changes to milestones will be thoroughly vetted prior to reflecting those changes in the Monthly Report.

² Program Plan only considered an NTP. It did not account for an LNTP and FNTP.

Table 2-2 Budget and Expenditure Status

Description of Work	Budget (A)	Cost This Month (B) ¹	Cost To Date (C) ²	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)
Electrification Subtotal	\$ 1,316,125,208	\$ 8,179,189	\$ 147,484,773	\$ 1,168,640,435	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 806,185	\$ 19,400,512	\$ 644,726,813	\$ 664,127,325
PCEP TOTAL	\$ 1,980,252,533	\$ 8,985,374	\$ 166,885,285	\$ 1,813,367,248	\$ 1,980,252,533

2.4 Government and Community Affairs

A number of community relations and outreach events took place during the month of February. PCEP team gave a total of seven presentations to stakeholders.

THIS PAGE INTENTIONALLY LEFT BLANK

3.0 ELECTRIFICATION – INFRASTRUCTURE

This section reports on the progress of the Electrification, Supervisory Control and Data Acquisition (SCADA), and Tunnel Modification components. A brief description on each of the components is provided below.

3.1 Electrification

The Electrification component of the PCEP includes the installation of 138 miles of single-track and overhead contact system (OCS) for the distribution of electrical power to the EMUs. The OCS will be powered from a 25-kilovolt (kV), 60-Hertz (Hz), single phase, alternating current supply system consisting of two traction power substations (TPS), one switching station (SS), and seven paralleling stations (PS). Electrification will be performed using a design-build (DB) delivery method.

Activity This Month

- The PCEP team continued working with BBI on the 65% design and field investigations. The PCEP team completed review of the 65% OCS foundation and poles design and received 65% OCS Layout Design for Segment 2, Work Area 5 and 4. The reviews for those design packages are ongoing.
- The PCEP and BBI teams hold regular workshop meetings to discuss design related to the signal system, including the conversion from direct current (DC) to alternating current (AC) and the Constant Warning Time solution. The PCEP team is working with Caltrain Engineering and Construction to provide updated signal drawings to BBI for advancement of 65% design.
- BBI continued conducting utility surveys, pothole location layouts, and geotechnical boring layouts. Physical geotechnical boring and cone penetrometer tests (CPT) on the Caltrain right-of-way (ROW) continued in Segments 1 and 3, with additional borings completed as a result from previous borings.
- Potholing of utilities at proposed OCS locations continued in Segment 2. Results from potholing are used for design purposes in the 65% design submittals.
- Coordination efforts with Pacific Gas and Electric (PG&E) continued for infrastructure improvements and traction power substation interconnects. PCEP team completed review of scoping documents prepared by PG&E.

Activity Next Month

- The PCEP team will continue to work with BBI on design and field investigation activities. The designs will include the continued progression of the OCS and Signal systems along with advancement of design for Traction Power and other civil infrastructures.
- Geotechnical investigations corridor wide and potholing activities will continue in Segments 2.

- In Segment 4, potholing activities will begin to support design of the signal system.
- Coordination efforts will continue with PG&E on interconnection design and final design for PG&E infrastructure. The PCEP team will complete the final Power Quality Study for PG&E. The PCEP and BBI teams are in the process of designing the 115 kV interconnection between PG&E and Caltrain's future substations.

3.2 Supervisory Control and Data Acquisition (SCADA)

SCADA is a system that monitors and controls field devices for electrification, including substations, paralleling stations and sectionalization. SCADA will be integrated with the base operating system for Caltrain Operations and Control, which is the Rail Operations Center System (ROCS).

Activity This Month

- Activity continues to be limited to providing technical support on an as needed basis to the Caltrain Contract and Procurement (C&P) Department for the procurement of the SCADA system.
- Final procurement documents submitted to C&P.

Activity Next Month

- PCEP staff will continue to support Caltrain C&P on providing technical support during the procurement process.

3.3 Tunnel Modification

Tunnel modifications will be required on the four tunnels located in San Francisco. This effort is needed to accommodate the required clearance for the OCS to support electrification of the corridor. Outside of the PCEP scope, Caltrain Engineering and Construction has requested the PCEP team to manage completion of design and construction management for the Tunnel 1 and Tunnel 4 Drainage Rehab Project. The Drainage Rehab Project is funded separately from PCEP and will be a Design-Bid-Build (DBB) construction package. Construction will occur concurrently with the Electrification contractor's efforts in Segment 1.

Activity This Month

- The PCEP team continued coordination efforts with the design team on drawings and specifications on Tunnel 1 and Tunnel 4 Drainage Rehab Project.
- PCEP team continued coordination efforts with Union Pacific Railroad (UPRR) and other stakeholders.
- The PCEP team continues to progress 95% design drawings and specifications for tunnel modification.

Activity Next Month

- PCEP project team will complete the 95% design submittal for review.
- UPRR will be provided 95% drawings for review and comment.
- PCEP staff will review and resolve comments on 95% design drawings and specifications.

THIS PAGE IS INTENTIONALLY LEFT BLANK

4.0 ELECTRIC MULTIPLE UNITS

The EMU procurement component of the PCEP consists of the purchase of 96 Stadler EMUs. The EMUs will consist of both cab and non-cab units configured as 16 six-car units. Power will be obtained from the OCS via roof-mounted pantographs, which will power the axle-mounted traction motors. The EMUs will replace a portion of the existing diesel locomotives and passenger cars currently in use by Caltrain.

Activity This Month

- The PCEP team participated in Stadler design review meetings on structural elements and crash energy aspects of the carbody, truck and coupler.
- Stadler continued to progress numerous management submittals, including a Master Program Schedule, an updated Contract Deliverables Requirement List (CDRL), and updated System Safety and Quality Assurance Plans. The PCEP team is currently reviewing these submittals and working with Stadler to finalize these deliverables.
- Weekly conference calls were held with Stadler, Caltrain Operations, Maintenance, Quality Assurance members, and Safety and Security group representatives. The PCEP team also conducted a more in-depth Monthly Progress Review Meeting on February 23rd.
- The PCEP team continues to address system-wide interface issues involving the emerging EMU design and the existing wayside infrastructure, the Electrification Project, the CBOSS Project, and the CEMOF design upgrade.
- The PCEP team and Stadler participated in numerous coordination meetings regarding the EMU design to support Caltrain's Operation and Maintenance objectives plus upcoming public outreach initiatives. Sample passenger seats, as well as interior, exterior, bicycle, toilet and wheel chair lift renderings and videos have been received and are being reviewed.

Activity Next Month

- PCEP team will review for approval several documents including the Quality Plan, the Master Project Schedule, the System Safety Plan and CDRL. PCEP team's approval of the Master Program Schedule and Quality Plan are prerequisites for upcoming milestone payments to Stadler.
- Conceptual Design Reviews (CDRs) are to be conducted with Stadler for Train Control Networks, Monitoring and Diagnostics, Passenger Information System, Lighting, Positive Train Control (PTC)/CBOSS, and Train Interior appointments.
- An Interior Mockup for engineering review purposes is to be delivered to Caltrain in March.

4.1 Centralized Equipment Maintenance and Operations Facility (CEMOF) Modifications

The CEMOF Modifications project will provide safe work areas for performing maintenance on the new EMUs.

Activity This Month

- The PCEP team advanced the conceptual design to consider alternatives for the modification of CEMOF. The alternatives continue to be reviewed with Caltrain Operations.

Activity Next Month

- Caltrain to decide on which alternative shall be pursued for 35% design development purposes.

5.0 SAFETY

Safety and Security requirements and plans are necessary to comply with applicable laws and regulations related to safety, security, and emergency response activities. Safety staff coordinates with contractors to review and plan the implementation of contract program safety requirements. Safety project coordination meetings continue to be conducted on a monthly basis to promote a clear understanding of project safety requirements as defined in contract provisions and program safety documents.

- Safety staff continued to review BBI and Stadler's safety and security contract documentation deliverables to ensure they meet PCEP requirements. Safety staff has been facilitating meetings with BBI and Stadler to advance project safety and security program implementation.
- Field visits were conducted to work sites to ensure that the Site Specific Work Plan (SSWP) was being followed by BBI and their subcontractors.
- A Fire/Life Safety Committee meeting was held on February 9, 2017 for the PCEP project. Monthly meetings will be held as the project continues.
- BBI low-rail and hi-rail equipment were inspected in conjunction with representatives from Transit America Services, Inc. (TASI) Maintenance of Equipment. As specified in Federal Railroad Administration (FRA) regulations, all new equipment is to be inspected prior to being placed in service.
- The PCEP team met with the San Francisco Municipal Transportation Agency (SFMTA) to discuss the 16th street crossing in compliance with environmental mitigation measures, which call for technical coordination with the PCEP and SFMTA regarding re-routing of the 22 electric trolley bus. Internal meetings were held to finalize the projects comments on the analysis.

Activity Next Month

- Monthly meeting for the Safety and Security Certification Review Committee (SSCRC) will be held.
- Monthly meeting for the Fire/Life Safety & Security Committee (FLSSC) will be held.
- A final meeting with SFMTA will be held to discuss 16th Street Preliminary Hazard Analysis (PHA).
- All staff safety meetings will be held with PCEP, BBI employees and subcontractors to reinforce the importance of safety in the field.
- Site visits to BBI subcontractor work areas for potholing operations are planned.

THIS PAGE IS INTENTIONALLY LEFT BLANK

6.0 QUALITY ASSURANCE

The Quality Assurance (QA) staff performs technical reviews for planning, implementing, evaluating, and maintaining an effective program to verify that all equipment, structures, components, systems, and facilities are designed, procured, constructed, installed, and maintained in accordance with established criteria and applicable codes and standards throughout the design, construction, startup and commissioning of the PCEP.

Activity This Month

- The audit of BBI’s design quality control and the OCS 65% design package remains open until the Design Quality Plan has been revised to include changes prompted by the audit findings.
- An audit of Parikh Geotechnical Labs has been closed.
- QA review of Stadler’s BBI’s Quality Management Plan (QMP), which includes a Design Quality Plan, was conducted with comments outstanding.
- Staff meetings with BBI QA/Quality Control (QC) management representatives continues bi-weekly.
- QA staff submitted to PCEP Management a QA Resource Plan for 2017 and beyond.
- A Pre-award audit was conducted at Signet Testing Laboratories and the lab had one finding.

Table 6-1 below provides details on the status of audits performed through the reporting period.

Table 6-1 Quality Assurance Audit Summary

Quality Assurance Activity	This Reporting Period	Total to Date
Internal Audits Conducted	0	16
External Audits Conducted	1	3
Audit Findings Issued	1	15
Audit Findings Open	3	3
Audit Findings Closed	5	12
Non-Conformances Open	1	0
Non-Conformances Issued	0	4
Non-Conformances Closed	0	4

Activity Next Month

- Three audits are planned and scheduled: BBI Document Control, Construction Testing Services, and PGH Wong Design Package for Traction Power System at 65%.
- QA review of Stadler's QMP revision for EMU procurement.
- Regularly scheduled design reviews and surveillances will begin on project design packages and will continue through the late summer.

7.0 SCHEDULE

The schedule provided in this Monthly Progress Report is the approved schedule from January 2017 due to the timeframe necessary to update and approve the schedule. As indicated in Table 7-1, the RSD, which is the date in which the project is deemed completed, remains unchanged in the MPS. Without adjustment for contingency, the RSD is forecast as August 2021. With the addition of approximately five months contingency to account for potential risk to the project, the RSD is anticipated as December 2021. A summary of the overall schedule status for the PCEP is provided in Table 7-1, which provides comparisons between the baseline schedule (Program Plan), the previous update (December 2016) and the current update (January 2017) to capture any potential changes in the schedule. A complete summary schedule can be found in Appendix B.

Items listed in Table 7-2 show the critical path activities/milestones for the PCEP. Table 7-3 lists near-critical activities on the horizon.

Notable Variances

There were no notable variances this month.

Table 7-1 Schedule Status

Milestones ^{1,2}	Program Plan	December	January
Full Notice to Proceed to Electrification Contractor	N/A	03/01/2017	03/01/2017
Full Notice to Proceed to EMU Manufacturer	N/A	03/01/2017	03/01/2017
Start of Electrification Major Construction	03/20/2017	07/24/2017	07/24/2017
First Eight Miles of Electrification Complete to Begin Testing	04/08/2019	10/08/2019	10/08/2019
Delivery of First Vehicle	06/25/2019	07/30/2019	07/30/2019
Start Pre-Revenue Operations	09/08/2020	09/22/2020	09/22/2020
Potential Limited Service	12/31/2020	12/31/2020	12/31/2020
RSD (w/ Risk Contingency)	12/30/2021	12/30/2021	12/30/2021

Notes:

¹ Milestones reported on this table may differ from the current schedule. As the schedule continues to be refined over the coming months to incorporate approved baseline schedules from the Electrification and EMU contractors, changes to milestones will be thoroughly vetted prior to reflecting those changes in the Monthly Report.

² Program Plan only considered an NTP. It did not account for an LNTP and FNTP.

Table 7-2 Critical Path Summary

Activity	Start	Finish
Electrification Design to Begin Major Construction	09/06/2016	07/21/2017
EMU Design to Delivery of First Carbody	09/06/2016	10/13/2017
Electrification OCS Construction	07/24/2017	02/26/2020
Electrification Acceptance & Integrated Testing	02/26/2020	04/25/2020
PG&E Complete Infrastructure Upgrades to Provide Permanent Power ¹	08/31/2020	08/31/2020
Vehicle Manufacturing & Assembly to Provide First Five Trainsets	11/13/2017	09/09/2020
Pre-Revenue Operations	09/22/2020	12/10/2020
Potential Limited Service ¹	12/31/2020	12/31/2020
RSD w/out Risk Contingency ¹	08/16/2021	08/16/2021
RSD w/ Risk Contingency ¹	12/30/2021	12/30/2021

Note:
¹Milestone activity

Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float

WBS	Activity	Responsibility
FTA	Path to FFGA	Project Delivery
Utilities	PG&E Supplemental Agreement #3 for Final Design Approval	Project Delivery
Utilities	PG&E Final Design	Project Delivery
Utilities	Overhead Utility Relocation	Project Delivery

8.0 BUDGET AND EXPENDITURES

The summary of overall budget and expenditure status for the PCEP is shown in the following tables. Table 8-1 reflects the Electrification budget, Table 8-2 reflects the EMU budget, and Table 8-3 reflects the overall project budget.

Table 8-1 Electrification Budget & Expenditure Status

Description of Work	Budget	Cost This Month	Cost To Date	Estimate To Complete	Estimate At Completion
	(A)	(B)1	(C)2	(D)	(E) = (C) + (D)
ELECTRIFICATION					
Electrification ³	\$ 696,610,558	\$ 6,112,850	\$ 69,603,350	\$ 627,007,208	\$ 696,610,558
Tunnel Notching	\$ 11,029,649	\$ -	\$ -	\$ 11,029,649	\$ 11,029,649
Real Estate	\$ 28,503,369	\$ 139,550	\$ 5,811,305	\$ 22,692,064	\$ 28,503,369
Private Utilities	\$ 63,515,298	\$ 600,820	\$ 4,252,572	\$ 59,262,726	\$ 63,515,298
Management Oversight ⁴	\$ 141,526,164	\$ 913,225	\$ 64,206,105	\$ 77,320,058	\$ 141,526,164
Executive Management	\$ 7,452,866	\$ 96,720	\$ 2,916,394	\$ 4,536,472	\$ 7,452,866
Planning	\$ 7,281,997	\$ 70,737	\$ 4,326,508	\$ 2,955,489	\$ 7,281,997
Community Relations	\$ 2,789,663	\$ 17,520	\$ 919,797	\$ 1,869,866	\$ 2,789,663
Safety & Security	\$ 2,421,783	\$ 31,206	\$ 529,617	\$ 1,892,166	\$ 2,421,783
Project Management Services	\$ 19,807,994	\$ 159,451	\$ 7,273,286	\$ 12,534,708	\$ 19,807,994
Engineering & Construction	\$ 11,805,793	\$ 39,970	\$ 1,921,558	\$ 9,884,236	\$ 11,805,793
Electrification Engineering & Management	\$ 50,461,707	\$ 330,553	\$ 15,895,123	\$ 34,566,585	\$ 50,461,707
IT Support	\$ 331,987	\$ -	\$ 331,987	\$ 0	\$ 331,987
Operations Support	\$ 1,445,867	\$ 10,973	\$ 393,816	\$ 1,052,051	\$ 1,445,867
General Support	\$ 4,166,577	\$ 50,411	\$ 1,350,670	\$ 2,815,908	\$ 4,166,577
Budget / Grants / Finance	\$ 1,229,345	\$ 24,229	\$ 255,486	\$ 973,858	\$ 1,229,345
Legal	\$ 2,445,646	\$ 25,763	\$ 2,068,553	\$ 377,094	\$ 2,445,646
Other Direct Costs	\$ 5,177,060	\$ 55,692	\$ 1,689,953	\$ 3,487,106	\$ 5,177,060
Prior Costs 2002 - 2013	\$ 24,707,878	\$ -	\$ 24,333,358	\$ 374,520	\$ 24,707,878
TASI Support	\$ 55,275,084	\$ 346,721	\$ 1,453,391	\$ 53,821,693	\$ 55,275,084
Insurance	\$ 4,305,769	\$ -	\$ 1,155,769	\$ 3,150,000	\$ 4,305,769
Environmental Mitigations	\$ 14,972,645	\$ -	\$ 472,000	\$ 14,500,645	\$ 14,972,645
Required Projects	\$ 17,337,378	\$ -	\$ 367,028.00	\$ 16,970,350	\$ 17,337,378
Maintenance Training	\$ 1,021,808	\$ -	\$ -	\$ 1,021,808	\$ 1,021,808
Finance Charges	\$ 5,056,838	\$ 66,022	\$ 163,253	\$ 4,893,585	\$ 5,056,838
Contingency	\$ 276,970,649	\$ -	\$ -	\$ 276,970,649	\$ 276,970,649
Owner's Reserve	\$ -	\$ -	\$ -	\$ -	\$ -
ELECTRIFICATION SUBTOTAL	\$ 1,316,125,208	\$ 8,179,189	\$ 147,484,773	\$ 1,168,640,435	\$ 1,316,125,208

Notes regarding tables above:

1. Column B "Cost This Month" represents the cost of work performed this month.
2. Column C "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
3. Cost To Date for "Electrification" include 5% for Contractor's retention until authorization of retention release.
4. The agency labor is actual through December 2016 and accrued from January 2017 to current reporting period.

Peninsula Corridor Electrification Project
Monthly Progress Report

Table 8-2 EMU Budget & Expenditure Status

Description of Work	Budget (A)	Cost This Month (B) ¹	Cost To Date (C) ²	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)
EMU	\$ 550,899,459	\$ -	\$ 1,242,300	\$ 549,657,159	\$ 550,899,459
CEMOF Modifications	\$ 1,344,000	\$ -	\$ -	\$ 1,344,000	\$ 1,344,000
Management Oversight ³	\$ 64,139,103	\$ 765,720	\$ 18,087,425	\$ 46,051,679	\$ 64,139,103
Executive Management	\$ 5,022,302	\$ 63,236	\$ 1,634,584	\$ 3,387,718	\$ 5,022,302
Community Relations	\$ 1,685,614	\$ 16,042	\$ 308,251	\$ 1,377,363	\$ 1,685,614
Safety & Security	\$ 556,067	\$ 7,078	\$ 162,947	\$ 393,121	\$ 556,067
Project Management Services	\$ 13,275,280	\$ 95,813	\$ 4,887,362	\$ 8,387,919	\$ 13,275,280
Engineering & Construction	\$ 89,113	\$ -	\$ 23,817	\$ 65,296	\$ 89,113
EMU Engineering & Management	\$ 32,082,556	\$ 483,426	\$ 8,000,291	\$ 24,082,265	\$ 32,082,556
IT Support	\$ 1,027,272	\$ 15,383	\$ 240,664	\$ 786,608	\$ 1,027,272
Operations Support	\$ 1,878,589	\$ 2,285	\$ 298,097	\$ 1,580,491	\$ 1,878,589
General Support	\$ 2,599,547	\$ 21,513	\$ 648,817	\$ 1,950,730	\$ 2,599,547
Budget / Grants / Finance	\$ 712,123	\$ 11,072	\$ 136,480	\$ 575,644	\$ 712,123
Legal	\$ 1,207,500	\$ 16,199	\$ 705,595	\$ 501,905	\$ 1,207,500
Other Direct Costs	\$ 4,003,139	\$ 33,673	\$ 1,040,521	\$ 2,962,618	\$ 4,003,139
TASI Support	\$ 2,740,000	\$ -	\$ -	\$ 2,740,000	\$ 2,740,000
Required Projects	\$ 4,500,000	\$ -	\$ -	\$ 4,500,000	\$ 4,500,000
Finance Charges	\$ 1,941,800	\$ 40,465	\$ 70,787	\$ 1,871,013	\$ 1,941,800
Contingency	\$ 38,562,962	\$ -	\$ -	\$ 38,562,962	\$ 38,562,962
Owner's Reserve	\$ -	\$ -	\$ -	\$ -	\$ -
EMU SUBTOTAL³	\$ 664,127,325	\$ 806,185	\$ 19,400,512	\$ 644,726,813	\$ 664,127,325

Notes regarding tables above:

1. Column B "Cost This Month" represents the cost of work performed this month.
2. Column C "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
3. The agency labor is actual through December 2016 and accrued for January 2017 to current reporting period.

Table 8-3 PCEP Budget & Expenditure Status

Description of Work	Budget (A)	Cost This Month (B) ¹	Cost To Date (C) ²	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)
Electrification Subtotal	\$ 1,316,125,208	\$ 8,179,189	\$ 147,484,773	\$ 1,168,640,435	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 806,185	\$ 19,400,512	\$ 644,726,813	\$ 664,127,325
PCEP TOTAL	\$ 1,980,252,533	\$ 8,985,374	\$ 166,885,285	\$ 1,813,367,248	\$ 1,980,252,533


Notes regarding tables above:

1. Column B "Cost This Month" represents the cost of work performed this month.
2. Column C "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

9.0 FUNDING

Figure 9-1 depicts a summary of the funding plan for the PCEP. It provides a breakdown of the funding partners as well as the allocated funds. As previously reported, all non-core capacity funds have been committed to the PCEP project. In February, the FTA informed the JPB it would be deferring execution of the FFGA until the Administration developed the President’s FY2018 Budget.

Figure 9-1 Funding Plan



Notes:

*Includes necessary fund transfer with SMCTA

**Includes \$4M CMAQ Transfer considered part of SF local contribution

THIS PAGE INTENTIONALLY LEFT BLANK

10.0 RISK MANAGEMENT

The risk management process is conducted in an iterative fashion throughout the life of the project. During this process, new risks are identified, other risks are resolved or managed, and potential impacts and severity modified based on the current situation. The Risk Management team's progress report includes a summary on the effectiveness of the Risk Management Plan, any unanticipated effects, and any correction needed to handle the risk appropriately.

Risks are evaluated periodically and updated when needed. The Risk Management team has identified the following items as top risks for the project:

- Delay in execution of FFGA would cause a delay in issuing full NTP.
- Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet the DB contractor's construction schedule.
- Upgrades to the PG&E power stations for permanent power may not be designed and constructed in time for initiation of limited revenue service.
- As-built drawings furnished to DB contractor could be incomplete thus affecting final design.
- Proposal to run a new duct bank from Caltrain ROW to the proposed TPS1 site that runs under UPRR rails would require additional coordination with UPRR, which may cause delays to the installation.
- TASI ability to deliver sufficient resources to support construction and testing for the electrification contract may cause delays to construction schedule.
- Delays to the CBOSS Project could affect testing activities.
- Relocation of underground utilities must precede construction of catenary pole foundations and may not be completed on time to meet the DB Contractor's construction schedule.


Activity This Month

- Updates were made to risk descriptions, effects, and mitigations based upon weekly input from risk owners. Monthly cycle of risk updating was completed based on schedules established in the Risk Identification and Mitigation Plan.
- Risk retirement dates were updated based upon revisions to the project schedule and input from risk owners.
- Continued weekly monitoring of risk mitigation actions and publishing of the risk register.

- The PCEP Risk Management Team attended Electrification, Project Delivery, and Systems Integration meetings to monitor developments associated with risks and to identify new risks.
- The Risk Assessment Committee convened to review risks proposed for retirement and major changes to grading of risks. Grading and descriptions of two risks were revised. Two potential new risks were referred for further development, mitigation, and grading. Continued discussion of reputational risk as a potential adjunct to current risk management efforts.


Tables 10-1 and 10-2 show the risks identified for the program. Risks are categorized as: top risk, upcoming risk, long lead, and all other risks. The categories are based on a rating scale composed of schedule and cost factors. Simply put, top risks are considered to have a significantly higher than average risk grade. Upcoming risks are risks for which mitigating action must be taken within 60 days. Long-lead risks are risks for which mitigating action must be taken as much as a year or more into the future. All other risks are risks not falling into other categories.

Table 10-1 Monthly Status of Risks



Total Number of Active Risks = 104

Table 10-2 Risk Classification



Total Number of Active Risks = 104

Activity Next Month

- Update risk descriptions, effects, mitigations and retirement dates.
- Conduct weekly monitoring of risk mitigation actions and continue publishing risk register.
- Further develop reputational risk analysis and submit recommendation.

11.0 ENVIRONMENTAL

11.1 Permits

The PCEP requires environmental permits from the following agencies/federal regulations: Section 106 of the National Historic Preservation Act of 1966 (NHPA), Section 7 of the Endangered Species Act (ESA), United States Army Corps of Engineers (USACE), San Francisco Bay Regional Water Quality Control Board (SFBRWQCB), the California Department of Fish and Wildlife (CDFW), and the San Francisco Bay Conservation Development Commission (SFBCDC).

Section 106 of the NHPA process as well as Section 7 of the ESA process have concluded.

Activity This Month

- All environmental permits have been obtained.

Activity Next Month

- There are no planned permit activities in the next month.

11.2 Mitigation Monitoring and Reporting Program (MMRP)

The California Environmental Quality Act (CEQA) requires that a Lead Agency establish a program to monitor and report on mitigation measures that it has adopted as part of the environmental review process. The PCEP team has prepared a MMRP to ensure that mitigation measures identified in the PCEP Environmental Impact Report (EIR) are fully implemented during project implementation. PCEP will implement the mitigation measures through its own actions, those of the DB contractor and actions taken in cooperation with other agencies and entities. The MMRP is available on the Caltrain website:

<http://www.caltrain.com/Assets/Caltrain+Modernization+Program/Electrification+Documents/MMRP.pdf>

(Note: For viewers accessing the link above electronically, please cut and paste the link into a browser if it does not direct you immediately to the document.)

Activity This Month

- Biological, archaeological, and Native American monitors continued to be present during design phase investigation activities (geotechnical and potholing activities) occurring in areas that require environmental compliance monitoring. The monitoring was conducted in accordance with measures in the MMRP in an effort to minimize potential impact on sensitive environmental resources.
- Protocol-level surveys for a sensitive avian species continue at previously identified potential habitat locations and inspections of over-passes and bridges

initiated in order to determine the potential for nesting swallows were completed, and surveys for nesting birds ahead of design phase activities were initiated (nesting bird season is February 1st through August 31st).

- An architectural historian continued to take photos and document site conditions at a number of historic railroad stations in support of historic documentation required as part of the MMRP.

Activity Next Month

- Biological, archaeological, and Native American monitors will continue to monitor design phase investigation activities (geotechnical and potholing activities) occurring in areas that require environmental compliance monitoring. Biological surveyors will continue surveys for nesting birds ahead of design phase investigation activities occurring during the nesting bird season (February 1st through August 31st) and will continue to conduct protocol level surveys for sensitive avian species.

12.0 UTILITY RELOCATION

Implementation of the PCEP requires relocation or rerouting of both public and private utility lines and/or facilities. Utility relocation will require coordination with many entities, including regulatory agencies, public safety agencies, federal, state, and local government agencies, private and public utilities, and other transportation agencies and companies. This section describes the progress specific to the utility relocation process.

Activity This Month

- PCEP team continued monthly coordination meetings with telecommunication and power utilities. These meetings focused on overall project and relocation schedules, designation of responsibilities, applicable design standards, and reconciliation of agreements and records.
- Work continued with all utilities on review of overhead utility line relocations based on the current preliminary design. This effort is expected to continue for the next several months to support identification and confirmation, agreements, and design of all relocations.
- PCEP team sent relocation notices and requested design information to PG&E as a part of the relocation process.
- PCEP team continued to work with Verizon on the relocation of fiber optics cable within the Caltrain ROW.

Activity Next Month

- Monthly meetings will continue with telecom and power carriers.
- PCEP team will continue to send relocation notices to utility owners and will also continue to provide design information for relocation designs.
- PCEP team will continue to work with utility owners to update the relocation schedule.

THIS PAGE INTENTIONALLY LEFT BLANK

13.0 REAL ESTATE

The PCEP requires the acquisition of a limited amount of real estate. In general, Caltrain uses existing rights-of-way (ROW) for the PCEP, but in certain locations, will need to acquire small portions of additional real estate to expand the ROW to accommodate installation of OCS supports (fee acquisitions or railroad easements) and associated Electrical Safety Zones (easements). There are two larger full acquisition areas required for wayside facilities (i.e., traction power stations, switching stations and paralleling stations). The PCEP real estate team (RE team) manages the acquisition of all property rights. Caltrain does not need to acquire real estate to complete the EMU procurement portion of the PCEP.

Activity This Month

Table 13-1 below provides a brief summary of the Real Estate acquisition overview for the project.

- The RE team continues negotiations on offers pending, including working through relocation of two commercial businesses.
- The agency continues to negotiate the cooperative agreement for eminent domain authority with the City & County of San Francisco. The target for completion is May 2017.
- Three appraisals were updated and offers will be made in April.

Activity Next Month

- Negotiations for all outstanding offers will continue.
- The PCEP team issued work directives to appraise and acquire parcels in Segments 1 and 3 and appraisals commenced.
- It is anticipated that properties will close escrow for grantors who have accepted the offers.

Table 13-1 Real Estate Acquisition Overview

Segment	No. of Parcels Needed*	No. of Appraisals Completed	Offers Presented	Offers Accepted	Acquisition Status		
					Escrow Closed	Value Litigation	Parcel Possession
Segment 1	8	0	0	0	0	0	0
Segment 2	27	24	21	5	1	0	0
Segment 3	11	0	0	0	0	0	0
Segment 4	10	10	9	0	0	0	0
Total	56	34	30	5	1	0	0

Note:
 During design development, the real estate requirements may adjust to accommodate design refinements. Parcel requirements will adjust accordingly. The table in this report reflects the current property needs for the Project.

14.0 THIRD PARTY AGREEMENTS

Third-party coordination is necessary for work impacting public infrastructure, utilities, ROW acquisitions, and others. The table below outlines the status of necessary agreements for the PCEP.

Table 14-1 Third-Party Agreement Status

Type	Agreement	Third-Party	Status
Governmental Jurisdictions	Construction & Maintenance ¹	City & County of San Francisco	In Process
		City of Brisbane	Executed
		City of South San Francisco	Executed
		City of San Bruno	Executed
		City of Millbrae	Executed
		City of Burlingame	Executed
		City of San Mateo	Executed
		City of Belmont	Executed
		City of San Carlos	Executed
		City of Redwood City	Executed
		City of Atherton	In Process
		County of San Mateo	Executed
		City of Menlo Park	Executed
		City of Palo Alto	In Process
		City of Mountain View	Executed
		City of Sunnyvale	Executed
	City of Santa Clara	Executed	
	County of Santa Clara	Executed	
	City of San Jose	Executed	
Condemnation Authority		San Francisco	In Process
		San Mateo	Executed
		Santa Clara	Executed
Utilities	Infrastructure	Pacific Gas & Electric (PG&E)	Executed ³
	Operating Rules	California Public Utilities Commission (CPUC)	Executed ²
Transportation & Railroad	Construction & Maintenance	Bay Area Rapid Transit (BART)	Executed ⁴
	Construction & Maintenance	California Dept. of Transportation (Caltrans)	Not needed ⁵
	Trackage Rights	Union Pacific Railroad (UPRR)	Executed ⁴

Notes regarding table above:

1. Agreements memorialize the parties' consultation and cooperation, designate respective rights and obligations and ensure cooperation between the JPB and the cities and counties in connection with the design and construction of the PCEP. A comprehensive agreement is planned for each of the 17 cities and three counties along the Caltrain ROW and within the PCEP limits.
2. Approved by City Council, or Board of Supervisors, and awaiting signature for execution.
3. The Master agreement and supplemental agreements 1, 2 and 5 have been executed. Supplemental agreements 3 and 4 are to be negotiated and executed.
4. Utilizing existing agreements.
5. Caltrans Peer Process utilized. Formal agreement not needed.

THIS PAGE IS INTENTIONALLY LEFT BLANK

15.0 GOVERNMENT AND COMMUNITY AFFAIRS

The Community Relations and Outreach team coordinates all issues with all jurisdictions, partner agencies, government organizations, businesses, labor organizations, local agencies, residents, community members, other interested parties, and the media. In addition, the team oversees the DB contractor's effectiveness in implementing its Public Involvement Program. The following PCEP related external affairs meetings took place in February:

- **Presentations/Meetings**

- Caltrain Accessibility Advisory Committee
- City/County Staff Coordinating Group
- JPB Citizen Advisory Committee
- JPB Bicycle Advisory Committee
- SFCTA Citizen Advisory Committee
- Local Policy Maker Group
- SMCTA Citizen Advisory Committee

- **Third Party/Stakeholder Actions**

No actions to report this month.

THIS PAGE IS INTENTIONALLY LEFT BLANK

16.0 DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND LABOR STATISTICS

DBE and labor statistics will be reported after construction has commenced.

THIS PAGE INTENTIONALLY LEFT BLANK

17.0 PROCUREMENT

Contract Activity

- Issued letters to BBI for the DB Electrification Project and Stadler US for the Bi-Level EMU Vehicles to extend the LNTP to June 30, 2017. Once negotiations are completed regarding the LNTP extensions, each firm will be issued a contract amendment.

Invitation for Bid (IFB)/Request for Qualifications (RFQ)/ Request for Proposals (RFP) Advertised this Month:

- RFQ issued for On-Call Ambassador Support Services for six-month term.

IFB/RFQ/RFP Received this Month:

- No IFB/RFQ/RFPs were received for February.

Contract Awards this Month:

- No contract awards were made for February.

Work Directive (WD)/Purchase Order (PO) Awards & Amendments this Month:

- Multiple WDs & POs were issued to support the program needs for February.

Upcoming IFB/RFQ/RFP:

- RFP - SCADA system to support CalMod. (Issue in early April)
- RFP - On-Call Ambassador Support Services. (Issue in Mid-April)
- RFP - On-Call Quality Assurance Independent Testing Laboratory (Late April)

Upcoming Contract Awards:

- No upcoming contract awards.

THIS PAGE IS INTENTIONALLY LEFT BLANK

18.0 TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS

Below is a timeline showing major project accomplishments from 2002 to 2017:

Date	Milestone
2002	Conceptual Design Completed
2004	Draft NEPA Environmental Assessment (EA)/Environmental Impact Report (EIR) (2004)
2008	35% design complete
2009	Final NEPA EA/EIR and Finding of No Significant Impact (FONSI)
2014	Request for Qualifications (RFQ) for Electrification Request for Information for EMU
2015	JPB Approves Final CEQA Environmental Impact Report (EIR) JPB Approves Issuance of RFP for Electrification JPB Approves Issuance of RFP for EMU Receipt of Electrification of Proposal for Electrification FTA approval of Core Capacity Project Development
2016	JPB Approves EIR Addendum #1: PS-7 FTA Re-Evaluation of 2009 FONSI Receipt of Electrification BAFOs Receipt of EMU Proposal Application for Entry to Engineering to FTA Completed the EMU Buy America Pre-Award Audit and Certification Negotiations completed with Stadler for EMU Vehicles Negotiations completed with BBI, the apparent best-value Electrification firm JPB Approves Contract Award (LNTP) BBI JPB Approves Contract Award (LNTP) Stadler FTA approval of Entry into Engineering for the Core Capacity Program
2017	FTA finalized the FFGA for \$647 million in Core Capacity funding

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDICES

THIS PAGE IS INTENTIONALLY LEFT BLANK

Appendix A – Acronyms

THIS PAGE IS INTENTIONALLY LEFT BLANK

AIM	Advanced Information Management	DBE	Disadvantaged Business Enterprise
ARINC	Aeronautical Radio, Inc.	DEMP	Design, Engineering, and Management Planning
BAAQMD	Bay Area Air Quality Management District	EA	Environmental Assessment
BBI	Balfour Beatty Infrastructure, Inc.	EAC	Estimate at Completion
CAISO	California Independent System Operator	EIR	Environmental Impact Report
CalMod	Caltrain Modernization Program	EMU	Electric Multiple Unit
Caltrans	California Department of Transportation	ESA	Endangered Species Act
CBOSS	Communication Based Overlay Signal System	ESA	Environmental Site Assessments
CDFW	California Department of Fish and Wildlife	FEIR	Final Environmental Impact Report
CDR	Conceptual Design Review	FFGA	Full Funding Grant Agreement
CDRL	Contract Deliverables Request List	FLSSC	Fire/Life Safety & Security Committee
CEMOF	Centralized Equipment Maintenance and Operations Facility	FONSI	Finding of No Significant Impact
CEQA	California Environmental Quality Act (State)	FRA	Federal Railroad Administration
CHSRA	California High-Speed Rail Authority	FTA	Federal Transit Administration
CIP	Capital Improvement Plan	GO	General Order
CPT	Cone Penetrometer Test	HSR	High Speed Rail
CPUC	California Public Utilities Commission	ICD	Interface Control Document
DB	Design-Build	IFB	Invitation for Bid
DBB	Design-Bid-Build	ITS	Intelligent Transportation System
		JPB	Peninsula Corridor Joint Powers Board

Peninsula Corridor Electrification Project
Monthly Progress Report

LNTP	Limited Notice to Proceed	RAMP	Real Estate Acquisition Management Plan
MMRP	Mitigation, Monitoring, and Reporting Program	RE	Real Estate
MOU	Memorandum of Understanding	RFI	Request for Information
MPS	Master Program Schedule	RFP	Request for Proposals
NCR	Non Conformance Report	RFQ	Request for Qualifications
NEPA	National Environmental Policy Act (Federal)	ROCS	Rail Operations Center System
NHPA	National Historic Preservation Act	ROW	Right-of-Way
NMFS	National Marine Fisheries Service	RRP	Railroad Protective Liability
NTP	Notice to Proceed	RSD	Revenue Service Date
OCS	Overhead Contact System	RWP	Roadway Worker Protection
PCEP	Peninsula Corridor Electrification Project	SAMCEDA	San Mateo County Economic Development Association
PCJPB	Peninsula Corridor Joint Powers Board	SamTrans	San Mateo County Transit District
PG&E	Pacific Gas and Electric	SCADA	Supervisory Control and Data Acquisition
PHA	Preliminary Hazard Analysis	SCC	Standard Cost Code
PMOC	Project Management Oversight Contractor	SPUR	San Francisco Bay Area Planning and Urban Research Association
PO	Purchase Order	SFBCDC	San Francisco Bay Conservation Development Commission
PS	Paralleling Station	SFCTA	San Francisco County Transportation Authority
PTC	Positive Train Control	SFMTA	San Francisco Municipal Transportation Agency
QA	Quality Assurance	SFRWQCB	San Francisco Regional Water Quality Control Board
QC	Quality Control		
QMP	Quality Management Plan		
QMS	Quality Management System		













SOGR	State of Good Repair
SS	Switching Station
SSCP	Safety and Security Certification Plan
SSCRC	Safety & Security Certification Review Committee
SSMP	Safety and Security Management Plan
SSWP	Site Specific Work Plan
TASI	Transit America Services Inc.
TBD	To Be Determined
TPS	Traction Power Substation
TVA	Threat and Vulnerability Assessment
UPRR	Union Pacific Railroad
USACE	United States Army Corp of Engineers
USFWS	U.S. Fish and Wildlife Service
VTA	Santa Clara Valley Transportation Authority
WD	Work Directive

THIS PAGE IS INTENTIONALLY LEFT BLANK

Appendix B – Schedule

THIS PAGE IS INTENTIONALLY LEFT BLANK

#	Activity Name	Duration	Start	Finish	2014		2015				2016				2017				2018				2019				2020				2021				2022			
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2				
1	MASTER CPM SCHEDULE C15.07	2001d	05/01/14 A	12/30/21																																		
2	MILESTONES	2001d	05/01/14 A	12/30/21																																		
3	PLANNING / APPROVALS PHASE	929d	05/01/14 A	11/22/17																																		
4	ENVIRONMENTAL	466d	05/01/14 A	02/11/16 A																																		
5	DESIGN/BUILDER PROCUREMENT	596d	05/01/14 A	09/02/16 A																																		
6	AGENCY COORDINATION / APPROVALS	635d	10/01/14 A	03/31/17																																		
7	FEDERAL TRANSIT ADMINISTRATION	466d	04/16/15 A	02/15/17																																		
8	JURISDICTIONAL AGREEMENTS	635d	10/01/14 A	03/31/17																																		
9	CALIFORNIA PUBLIC UTILITIES COMMISSION	515d	11/03/14 A	11/10/16 A																																		
10	PACIFIC GAS & ELECTRIC	612d	11/03/14 A	03/31/17																																		
11	CALIFORNIA DEPARTMENT OF TRANSPORTATION	322d	02/02/15 A	05/05/16 A																																		
12	BAY AREA RAPID TRANSIT DISTRICT	221d	06/18/15 A	04/29/16 A																																		
13	SANTA CLARA VALLEY TRANSPORTATION AUTHORITY	242d	06/18/15 A	05/31/16 A																																		
14	LABOR AGREEMENT	128d	01/02/15 A	07/02/15 A																																		
15	UTILITIES	486d	04/01/15 A	02/28/17																																		
16	PERMITS	468d	12/01/14 A	09/30/16 A																																		
17	RIGHT-OF-WAY	732d	02/02/15 A	11/22/17																																		
18	SCADA	526d	03/30/15 A	04/21/17																																		
19	DESIGN / ENGINEERING PHASE	960d	10/01/14 A	07/12/18																																		
20	PG&E INFRASTRUCTURE	346d	03/03/17	07/12/18																																		
21	TUNNEL MODIFICATION	845d	10/31/14 A	03/01/18																																		
22	CEMOF	804d	10/01/14 A	11/30/17																																		
23	VEHICLES PHASE	1902d	05/01/14 A	08/13/21																																		
24	SPECIFICATION	134d	07/01/14 A	01/12/15 A																																		
25	PROCUREMENT	613d	05/01/14 A	09/06/16 A																																		
26	DETAILED DESIGN (STADLER)	364d	09/06/16 A	02/12/18																																		
27	PROCUREMENT (MATERIAL & EQUIPMENT) (STADLER)	416d	01/09/17 A	08/24/18																																		
28	MOCK-UPS (STADLER)	202d	12/15/16 A	09/29/17																																		
29	ELECTRIC LOCO	834d	03/01/17	06/10/20																																		
30	MANUFACTURING, TESTING, & TAKE OVER (STADLER)	953d	11/13/17	08/13/21																																		
31	CONSTRUCTION / INSTALLATION PHASE	853d	04/21/17	08/31/20																																		
32	PG&E INFRASTRUCTURE	699d	12/01/17	08/31/20																																		
33	TUNNEL MODIFICATION	313d	03/02/18	05/24/19																																		
34	SCADA	764d	04/21/17	04/24/20																																		
35	CEMOF	109d	12/01/17	05/04/18																																		
36	TESTING / STARTUP PHASE	426d	04/27/20	12/30/21																																		
37	PRE-REVENUE OPERATIONS	236d	09/10/20	08/13/21																																		
38	REVENUE OPERATIONS	172d	12/11/20	08/16/21																																		
39	RISK CONTINGENCY	426d	04/27/20	12/30/21																																		
40	OPERATIONAL READINESS PHASE	791d	06/28/17	08/07/20																																		

 Prog Plan (C14.02)	 Remaining	 Start Milestone	 Last Months Update
 Last Months Update	 Near Critical	 Finish Milestone	 Critical Milestone
 Progress	 Critical	 Prog Plan (C14.02)	 Risk Contingency

Date	Revision	Checked	Approved
02/22/2017	Updates & Revisions Completed By A. Christofas & S. Iyer		
02/23/2017	Checked By S. Iyer & A. Christofas	x	
02/27/2017	Approved By R. Viswanathan		x

