



Significant progress made advancing work thru the project lifecycle

- We plan the work to design it
 - We design the work to build it
 - We build the work to operate it for generations to come



Very active planning pipeline – significant work on the horizon

- Developing or executed agreements
 - Menlo Park
 - Middle Ave Undercrossing
 - Palo Alto
 - Preliminary engineering for grade separations at Meadow, Charleston and Churchill
 - Sunnyvale
 - Bernardo Ave undercrossing
 - Mary Ave grade separation



5 grade separation projects in design made significant progress

- South Linden Ave and Scott Street developed value engineering option for review
- Broadway Burlingame awarded CMGC pre-construction contract
- Rengstorff awarded **final design** contract, selected **CMGC** pre-construction team
- Mountain View Transit Center obtained market pricing from CMGC on 65% design



7 projects moved from design into construction

- Churchill Ave Grade Crossing Improvements
- FY21-22 Grade Crossing Improvements
- San Mateo Grade Crossing Improvement
- Mini-High Platforms
- Next Generation Visual Messaging Signs
- San Mateo Replacement Parking Track
- San Francisquito Creek North Bank Emergency Repair



Projects in construction completed interim milestones

- Guadalupe River Bridge Replacement and Extension
 - MT-2 bridge extended and ready for service to support electrification project
- Broadband Wireless Communication System
 - System operational early to support August 2024 electrification project soft launch
- MP-36 Locomotive Mid-life Overhaul
 - Two locomotives complete and returned to service to support service to Gilroy
 - Final two locomotives nearing completion



4 projects moved from construction into closeout

- Bayshore Station Overpass Pedestrian Bridge Rehabilitation
- Watkins Ave Grade Crossing Safety Improvements
- Ticket Vending Machines Rehabilitation
- Automatic Passenger Counters at San Francisco 4th and King Station



- Caltrain's Design and Construction Team managing 27 capital projects
 - 8 in Design
 - 0 in Bidding
 - 14 in Construction / Implementation
 - 5 in Closeout
- 7 other projects are in the planning phase
- 3 deferred from insufficient FY24/25 Funding, evaluating path forward
- Total value of managed portfolio \$1.4B (excluding planning)



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	90.3%	96.8%	80.6%		
Yellow	0.0%	3.2%	0.0%	9.7%		
Red	0.0%	6.5%	3.2%	9.7%		

(Percentage of projects in each status light by performance category)



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	90.3%	96.8%	80.6%		
Yellow	0.0%	3.2%	0.0%	9.7%		
Red	0.0%	6.5%	3.2%	9.7%		

(Percentage of projects in each status light by performance category)

Schedule KPI

Area of focus

13 updated

3 Non-green

- Guadalupe
- San Mateo crossing
- Mt View GS at Castro



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	90.3%	96.8%	80.6%		
Yellow	0.0%	3.2%	0.0%	9.7%		
Red	0.0%	6.5%	3.2%	9.7%		

(Percentage of projects in each status light by performance category)

Funding KPI

August Board allocated TIRCP Reimbursed Bond Proceeds

4 of the 6 projects with yellow and red funding status lights forecasted to change to green next period



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects		
All green	11	35.5%		
Improved	13	41.9%		
Got worse	2	6.5%		
Stayed the same (except all green)	5	16.1%		
Total Projects	31			



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects		
All green	11	35.5%		
Improved	13	41.9%		
Got worse	2	6.5%		
Stayed the same (except all green)	5	16.1%		
Total Projects	31			

Program level trends

Positive results

- 13 improved
 - Schedules re-baselined
- 2 slipped
 - 1 Schedule/Budget
 - o 1 Schedule



Caltrain - Monthly Status Report

June 2024

Table S3. Individual Projects

Project	Title	Safety		Schedule		Budget		Funding		Page	
Number	Title		Jun	May	Jun	May	Jun	May	Jun	rage	
CONSTRUCTI	ON/IMPLEMENTATION										
ROW Bridges	5										
002113	Guadalupe River Bridges Replacement and Extension									9	
100762	San Francisquito Creek Emergency Bank Stabilization									17	
Stations											
100761	Level Boarding Roadmap (Study)	0	0					0	0	24	
ROW Grade	Crossings										
100426	Churchill Avenue Grade Crossing									30	
100563	FY21-22 Grade Crossing Improvements									35	
100566	San Mateo Grade Crossing Improvements				$\overline{}$					40	
ROW Commi	ROW Communications & Signals										
100403	Broadband Wireless Communications System		0	0						47	
100432	Migration to Digital Voice Radio System									52	
100449	Next Generation Visual Messaging Sign (VMS)	0	0	0	0			0	0	57	
100572	Communication System SOGR		0						0	62	

Portion shown here

Full report on Caltrain's web site



Questions



FOR MORE INFORMATION

WWW.CALTRAIN.COM

